



**LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO BARANGAY DEVELOPMENT PROGRAM**  
**Report on Fund Utilization and Status of Program/Project Implementation**  
**For the Quarter Ended June 30, 2022**

Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/Project Status
							Received	Obligation	Disbursement		
FY 2021 LGSF-SBDP Project	5-May-21	Farm-to-Market Roads	Upgrading/Improvement of Farm to Market Road at Purok 3, Brgy. Barobo	Barobo, Valencia City	Procurement by Contract	658	20,000,000.00	19,995,631.54	19,995,631.54	4-Mar-22	Completed 100%
			Upgrading/Improvement of Farm to Market Road Sitio Malantaw to Sitio Bulacao, Brgy. Concepcion	Concepcion, Valencia City		780	20,000,000.00	19,969,223.06	18,069,899.00	21-Mar-22	Completed 100%
			Upgrading/Improvement of Farm to Market Road Sitio Bagawbawan to Brgy. Proper Guinuyoran	Guinuyoran, Valencia City		771	20,000,000.00	19,965,171.80	15,194,829.69	23-Mar-22	On-going 88.90%
			Upgrading/Improvement of Farm to Market Road from Sitio Cariis to Purok 10, Brgy. Laligan	Laligan, Valencia City		739	20,000,000.00	19,998,673.93	18,000,016.54	21-Mar-22	On-going 95.48%
			Upgrading/Improvement of Farm to Market Road Sitio Balangbangan to Brgy. Proper Lilingayon	Lilingayon, Valencia City		220	20,000,000.00	19,995,867.66	19,995,867.66	10-Apr-22	Completed 100%

FY 2021 LGSF-SBDP Project	5-May-21	Farm-to- Market Roads	Upgrading/Improvement of Farm to Market Road at Purok 7, Brgy. San Carlos	San Carlos, Valencia City	Procurement by Contract	412	20,000,000.00	19,979,725.00	15,230,901.79	19-Apr-22	On-going 91.30%
			Upgrading/Improvement of Farm to Market Road at Sitio Ulaligan, Brgy. Tugaya	Tugaya, Valencia City		317	20,000,000.00	19,964,800.04	15,955,582.68	7-May-22	On-going 90.15%
			Upgrading/Improvement of Farm to Market Road at Sitio Sumpung, Brgy. Banlag	Banlag, Valencia City		96	20,000,000.00	19,998,351.67	5,028,185.94	20-May-22	On-going 31.42%
			Upgrading/Improvement of Farm to Market Road from Kilangi to New Visayas, Brgy. Lurugan	Lurogan, Valencia City		298	20,000,000.00	19,996,909.38	18,080,811.94	9-May-22	On-going 93.05%


Certified correct by:

  
**DIOSDADO B. PALMA, CPA**  
City Accountant

  
**CARLOS C. CARO, JR.**  
City Treasurer

  
**MARLINO M. GUERRERO**  
City Planning and Development Coordinator

Attested by:

  
**AZUCENA P. HUERVAS**  
City Mayor